



Welcome and FRIB Project Status

Thomas Glasmacher
Project Manager

MICHIGAN STATE
UNIVERSITY




This material is based upon work supported by the U.S. Department of Energy Office of Science under Cooperative Agreement DE-SC0000661. Michigan State University designs and establishes FRIB as a DOE Office of Science National User Facility in support of the mission of the Office of Nuclear Physics.

FRIB Highlights and Plan Ahead


- 8 June 2009 – DOE-SC and MSU sign Cooperative Agreement
- September 2010 – Critical Decision 1 approved, DOE issues NEPA FONSI
- October 2010 – DOE Office of Science Director Brinkman visits
- March 2011 – Lehman mini-review
- September 2011 – Lehman review
- March 2012 – Independent CD-2/3A Readiness and Cost Review
- April 2012 – Lehman Review, readiness to baseline and start civil construction
- August 2012 – Doctor Dehmer approves placement of pilings as long-lead procurement
- October 2012 – Lehman mini-review
- January 2013 – NSAC report on LRP implementation

- 4-5 June 2013 – Lehman review, Plan for CD-2/3A ESAAB
- Spring 2014 – Plan for CD-3B review
- October 2020 – Manage to early completion
- March 2022 – Plan for CD-4

FRIB Scope Unchanged Since April 2012




Accelerator Systems Scope Defined and Unchanged since April 2012




- Delivers FRIB accelerator as part of a DOE-SC national user facility with high reliability & availability
 - Accelerate ion species up to ^{238}U with energies of no less than 200 MeV/u
 - Provide beam power up to 400 kW
 - Satisfy beam-on-target requirements
- Energy upgrade by filling vacant slots with 12 SRF cryomodules
 - Maintain ISOL option
 - Upgradable to multiuser simultaneous operation of light/heavy ions with addition of a light-ion injector

FRIB Driver Accelerator Layout Mature Accelerator Footprint Has Been Frozen Since June 2011



Liquid Lithium Charge Stripper Demonstrated LANL Ion Source Commissioned at MSU & ANL Tests Successful


- Liquid lithium film established with controllable thickness and uniformity
- LEDA source beam commissioned at MSU, moved to ANL
 - Beam commissioned at MSU after restoring with new cooling and power supply system after more than 10 years of storage.
- ANL demonstrates integrity of liquid lithium film at required power density



$\beta=0.085$ Production QWR Test Results Excel Margin Allowed Gradient Increase & Operational Reliability


- 2 prototype and 3 production cavities tested at 100% success rate since 2011

2K RF Test Summary for ReA3 20-September-2012



$\beta=0.53$ HWR Test/Processing Verified by JLab All Vendor-Fabricated Cavities Meet Performance Goals

RF Test Summary for FRIB Half Wave Resonators




Test results independently verified at JLab

$\beta=0.53$ Prototype Cryomodule Test Met Goals Successfully Meeting R&D Milestones in SRF Tests



FRIB Technology Demonstration Cryomodule R&D milestones completed


- TDCM operates stably at 2 K temperature with excellent cryogenic stability
- Cavities continually locked to design frequency; excellent low-level RF control
- Coupler operated at full CW power (4.5 kW) in full reflection within specified cryogenic load
- Magnetic shielding efficiency demonstrated
- Ancillary components (cavity, low-level control, coupler, tuner) operating





Lessons learned to benefit the design of FRIB preproduction cryomodules

- Team coordination, engineering culture enforcement, magnetic material management, tuner noise, coupler/cavity multipacting, solenoid lead heat load/pressure drop, NSCL cryogenics issues

Beam Position Monitor Successfully Tested Beam Test in ReA3 Met FRIB Specifications




ReA3 Cavity Phase Scan and BPM Phase/Relative Energy Measurement





Experimental Systems Scope Defined and Unchanged since April 2012

- Facility performance expectations
 - Rare isotope production with primary beams up to 400 kW, 200 MeV/u uranium
 - Fast, stopped and reaccelerated beam capability
 - Experimental areas and scientific instrumentation for fast, stopped, and reaccelerated beams
 - World-class science on day one
- Experimental Systems project scope
 - Production target facility
 - Fragment separator
- Non-TPC contributions to Experimental Systems
 - Beam stopping systems, reaccelerator, experimental areas, experimental equipment



Fragment Separator Engineering/Design Detailed Design on Track

- Optics design unchanged and optimized
 - Detailed fields being implemented
 - Detailed imperfection sensitivity study started
 - Beam delivery to three experimental end-stations developed
- Mechanical detailed design on track
 - Vacuum vessel design optimized
 - Component mounts and alignment optimized
 - Remote-handling integrated in component design
- Magnet design on track
 - Design compatible with different super-conducting magnet technologies
 - Detailed magnet mapping supports magnet design and beam optics
- Target and Beam Dump design verification
 - Successful 50 kW target prototype test
 - Full-scale beam dump prototype built – tests at ORNL next



Ready for Civil Construction to Begin

- Site preparation and placement of pilings for earth retention complete
- Ready for start of civil construction upon approval from DOE-SC



Photo from 25 February 2013; live and time lapse images at frib.msu.edu

FRIB Users Organization Over 1350 Users Ready for Science



- Users are organized as part of the independent FRIB Users Organization
 - FRIBUO has 1350 members (92 U.S. colleges and universities, 10 national laboratories, 53 countries) as of January 2013
 - Chartered organization with an elected executive committee (Chair is Michael Smith, Oak Ridge National Laboratory (ORNL))
 - FRIBUO has 20 working groups on experimental equipment
- Science Advisory Committee
 - Review of equipment initiatives (February 2011)
 - Review of FRIB integrated design (March 2012)



August 2011
Joint Users Meeting
284 participants

fribusers.org

Summary

- We are executing as planned; no significant changes or risks affecting cost, schedule, and scope since the April 2012 DOE-SC review
- Motivated team in place ready to deliver FRIB
- FRIB users ready for science
- Very constructive and result-oriented working relationship with DOE-NP, DOE-SC and DOE Chicago
- DOE review 4-5 June 2013, CD-2/3A ESAAB planned afterwards